


NOTE:

6

SAFETY:

DISTRIBUTION COMMISSIONING TEST SHEET – LV KIOSK HPC-4DL-07-0018-2014



This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of low voltage (LV) kiosk before energisation.

	In preparation for the tests, wherever possible, de-energise and disconnect the LV cables from the equipment and make the area safe.								
DATI	Ē:	Project No.	Name of Officer						
Location of Equipment:									
1.	. INSTALLATION AND CONSTRUCTION CHECKS								
1	Check that the kiosk has been installed as per the distribution construction standards and applicable design drawings.								
2	Check the supply to the kiosk, that it is switched off and isolated as per switching sheet and permit.								
3	Confirm (with approved test	ting device) that the k	kiosk is de-energised.						

Tests must be carried out after the installation, alteration or repair and before putting back to service.

At all times maintain suitable clearance to all other electrical equipment and verify planned escape routes and fire risks.

2. INSULATION RESISTANCE TEST

Remove the transformer links and confirm that the busbars are deenergised before commencing with this test.

Ensure that the earth system is completed as per design drawings.

Check that the kiosk is numbered and labelled correctly (for both fuses bases and covers).

Check that the neutral to earth link is connected and that the connections are completed correctly and secured

Check that Public Safety has been considered (e.g. cabinets secured and locked, trip hazards removed where applicable).

Verify the integrity of the busbar, phase to phase and to earth by using a 1 kV insulation resistance tester for a minimum of 1 minute for a stable reading.

Test results are to be greater than 10 M Ω .


	Test Connection	Expected Results	Test Results	
g	Red phase to white phase	>10 MΩ	Ω	
	White phase to blue phase	>10 MΩ	Ω	
	Blue phase to red phase	>10 MΩ	Ω	
	Red phase to earth	>10 MΩ	Ω	
	White phase to earth	>10 MΩ	Ω	
	Blue phase to earth	>10 MΩ	Ω	
	` <u> </u>	· · · · · · · · · · · · · · · · · · ·		

Confirm busbar has been discharged after testing.

Note: A final insulation test between all phases and the neutral/earth on all LV circuits must be performed prior to energising them for the first time. This also applies after any connections have been disturbed/replaced.



DISTRIBUTION COMMISSIONING TEST SHEET – LV KIOSK HPC-4DL-07-0018-2014



This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of low voltage (LV) kiosk before energisation.

3.	HANDOVER OF RESPONSIBILITY FOR THE COMPLETION OF SECTIONS 1 T	0 2						
I her	reby certify that sections 1 to 2 have been completed with satisfactory results and tra	ansfer responsibility to the comm	issioning officer.					
Test	ing Officer:	r:						
Sign	pature:	Date:	DD/MM/YY Time:	HH:MM				
4	CARLE AND SITE SUFFICE							
4 .	CABLE AND SITE CHECKS Check that the cable testing schedules are available as per the Distribution Comm	nissioning Work Instruction if any	olicable					
2	Check that the earth system test results are available for new installations as per the Distribution commissioning Work Instruction.							
3	Ensure that all equipment is locked, numbered and labelled correctly, and secure from unauthorised entry.							
5.								
If the	LV network is to be interconnected with another LV network, phase-out at the norn	nally open point; otherwise phase	e-out as required.					
6.	OPERATIONAL HANDOVER			<u> </u>				
	ommissioning officer must ensure that all checks are completed and the test results reby certify that all sections have been completed with satisfactory results and trans			nt in woodh to be				
i ner	SAFELY energised.	ter responsibility to the network of	pperating authority. This equipmen	nt is ready to be				
Commissioning Officer:		Pay Number:						
Signature:		Date:	DD/MM/YY Time:	HH:MM				
		-						
, ,	1. Ensure the work area is left tidy with no hazards to the public.							
3	 Hand over responsibility to the operating authority Return this sheet to the project/working file as a record of commissioning and as a document required for the Handover Certificate. 							
	IMPORTANT: PLEASE ATTACH AS-BUILT DRAWINGS AND DATASH	IEETS TO THIS SHEET AND S	END TO RELEVANT ASSET MA	NAGER				
Docur	ment Management CS# 2734035		F	Page 2 of 2				