HORIZON POWER	DISTRIBUTION COMMISSIONING TEST SHEET – MPS DISTRIBUTION TRANSFORMER HPC-4DL-07-0019-2014 This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of modular package substation (MPS) ground-mounted transformers up to 630 kVA before energisation.									
SAFETY: At all times m	naintain s	uitable clearand	e to all other e	electrical equipm	nent and veri	utting back to servity planned escap equipment on both		e area safe.		eday
DATE:		Project No.			N	lame of Officer				
Transformer Location:							-			
1. TRANSFORMER DE	SCRIPT	ION								
Rated Voltages	kV	V	Rated kVA	kVA	Stock code	e	Serial Number			
2. VISUAL INSPECTIO	N AND S		ĸ							
	1		Check that the installation complies with the distribution construction standards and applicable design drawings (especially correct orientation as per DSM 3).							
	2	Check that Public Safety has been considered (e.g. cabinets secured and locked, trip hazards removed where applicable).								
	3	Check the supply to the transformer, that it is switched off and isolated as per switching sheet and permit.								
Inspect the following:	4	Confirm (with approved testing device) that the transformer is de-energised.								
 Rating plate Tank and bushings	5	Ensure that the earth system is complete, undamaged and bonded to earth points. Check 2 m clearance to conductive services or structures, and 15 m clearance to Telstra pits.								
Tap settingOil levelHV terminations	6	Check that the nearest conductive material is at least two (2) metres away from the earth ring/system (take a photo if possible) Measured distance m								
 LV terminations Neutral connection	7	Transformer voltage rating matches system voltage.								
MEN/N-E connections	s 8	Transformer tap is at the position of previously installed transformer or per network planning requirements.								
	9	Transformer oil level is satisfactory (if visible).								
	10	Transformer t	Transformer tank and bushings in good condition (no oil leaks).							
	11	HV cables are	HV cables are properly terminated and connected on transformer bushings.							
Document Management CS		22							a 1 of 1	

This commissioning test sheet covers the				ISSIONING TEST SHEET – MPS DISTRIBUTION TRANSFORMER HPC-4DL-07-0019-2014 checking, testing and commissioning of all replacement or new installations of modular PS) ground-mounted transformers up to 630 kVA before energisation.							
		12	The dead-end plugs are the correct	ct voltage rating and correctly insta	t voltage rating and correctly installed (transformer with 2 sets of HV bushings).						
		13	LV cables are properly terminated	and connected on transformer LV fuseways.							
		14	Check neutral connected to neutra	al bar, earth connected to earth bar	r, check MEN link pr	esent					
		15	All labels fitted and numbered corr	ectly.							
3. II	NSULATION RES	ISTANCE ⁻	TEST								
1	Ensure that the	Ensure that the earth resistance has been tested and is acceptable.									
2	2 Ensure that the high voltage (HV) and low voltage (LV) windings of the transformer are de-energised.										
3	Ensure all electr	ical connec	tions have been disconnected, inclu	uding MEN links.							
	·			Test Connection	Test Voltage	Expected Results	Test Results	3			
Using an insulation resistance tester for a minimum of 1 minute for a stable reading test the following: (Short circuit all winding terminals of the source of the same voltage level together.)				Primary HV to Tank	2.5 kV	>1,000 MΩ		Ω			
				Primary HV to Secondary/LV	1 kV	>100 MΩ		Ω			
				Secondary/LV to Tank	1 kV	>100 MΩ		Ω			
				Red phase to white phase	1 kV	>100 MΩ					
				White phase to blue phase	1 kV	>100 MΩ					
			er for a minimum of 1 minute for a	Blue phase to red phase	1 kV	>100 MΩ					
stable reading test the low voltage (LV) board busbar: (LV fuse ways open, including the transformer LV disconnector.)				Red phase to earth	1 kV	>100 MΩ		Ω			
				White phase to earth	1 kV	>100 MΩ		Ω			
				Blue phase to earth	1 kV	>100 MΩ					
Confir	m transformer has	been discl	narged after each test.								



DISTRIBUTION COMMISSIONING TEST SHEET – MPS DISTRIBUTION TRANSFORMER HPC-4DL-07-0019-2014

This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of modular package substation (MPS) ground-mounted transformers up to 630 kVA before energisation.



4. CABLE RECONNECTION

		1 14						
1 Reconnect phase ca	les, tighten bolts with recommended torque stated below.							
2 Reconnect neutral c	ables, tighten bolts with re	bles, tighten bolts with recommended torque stated below.						
3 Reconnect neutral-te	o-earth links, tighten bolts	with recommended torqu	e stated below.					
Suggested bolt torques: M10 stainless steel M12 stainless steel M14 stainless steel M16 stainless steel 5. ENERGISATION OF T	bolts: 66 Nm bolts: 106 Nm bolts: 162 Nm							
0. ENERGIOATION OF T	Check that the HV fuse					Fuse Rating	A	
Check that the transformer	Energise the transform		Program No.					
LV is not connected to the LV network	Test Connection	Minimum Values	Test Results	Test Connection	Minimum Values		Test Results	
Check the HV fuse rating before energising the	Red to neutral		V	Red to white	390 – 440 V			
transformer HV Conduct a voltage and	White to neutral	226 – 254 V	V	White to blue				V
phase rotation test on the LV once the transformer is	Blue to neutral		V	Blue to red				V
energised.	Conduct a voltage and phase rotation test on LV side of transformer, preferably at LV disconnect.							
	Phase rotation (123 or		Rotation					
6. PHASING TEST								
Conduct a phasing test at the open points of the LV network, where the LV supply is coming from another transformer.	 matched with the poter made for operational program If the LV conductor or fuse box. If the LV conductor 	st under switching sched tial of another energised urposes. tors are energised from a tors are not energised, pr rom another transformer.	transformer. This test er an interconnected transfo roceed to section 6 and c	nsures that the intercon	nections ing test a	of transformers at the new transf	are made or can l ormer's LV discor	



DISTRIBUTION COMMISSIONING TEST SHEET – MPS DISTRIBUTION TRANSFORMER HPC-4DL-07-0019-2014

This commissioning test sheet covers the checking, testing and commissioning of all replacement or new installations of modular package substation (MPS) ground-mounted transformers up to 630 kVA before energisation.



	If applicable, ensure all short-circuiting equipment is removed from LV network.								
	If applicable, check that the LV fuses are correct								
	Energise the LV circuits	as per LV switching prog	gram.			Program No.			
	Ensure that the LV network is returned to its normal operating configuration. If applicable, ensure that the LV circuits are not interconnected with any other transformers and are supplied only from the supply transformers.								
Conduct a voltage and phase rotation test on the LV	Conduct a voltage test on the LV disconnector of the new transformer to ascertain whether the transformer supply is within statutory limits during load conditions.								
once the transformer is energised.	Test Connection	Allowed Range	Test Results	Test Connection	Allowed Range		Test Resul	ts	
	Red to neutral	226 – 254 V	V	Red to white	390 – 440 V				
	White to neutral	226 – 254 V	V	White to blue	390 – 440 V			V	
	Blue to neutral	226 – 254 V	V	Blue to red	390 – 440 V		,		
	Conduct a service connection test on all installations where the service connections have been disturbed.								
8. OPERATIONAL HANDO									
he commissioning officer mus I hereby certify that all sectior					na authorit	v. This equipm	ent is ready to be		
SAFELY energised	•			••••••••••••••••••••••••••••••••••••••	.g aanton)			
Commissioning Officer:				Pay Number:					
Signature:	Date:	DD/MM/\	Y Time:	HH:N	ЛМ				
1. Ensure the work area	is left tidy with no hazard	ls to the public.							
2. Hand over responsibi	lity to the operating author	, prity							
	of commissioning and is								
4. Attach as-built drawin	igs and datasneets to this	s sneet and send to relev	ant regional asset manag	er.					
IMPORTANT:	PLEASE ATTACH AS-B	UILT DRAWINGS AND	DATASHEETS TO THIS	SHEET AND SEND T	O RELEV	ANT ASSET N	IANAGER		
Document Management CS# 2	2734492						Page 4 of 4		